

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1st Qtr 2017**

**CITY OF BISLIG**

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Source of Funds	Remarks
						% of Completion	Total Cost Incurred to Date			
1	Construction of Bantay Dagat Monitoring Post	New Hagonoy	500,000.00	9/12/2016	4/4/2017	100.00%	500,000.00	2	STF/Calamity Funds	completed
2	Mangroove Plantation Devt Project/Const of Monitoring Post	Caguyao	600,000.00	9/12/2016	4/4/2017	100.00%	600,000.00	2	PCF	completed
3	Construction of Poblacion Seawall (Phase III)	Poblacion	2,000,000.00	8/11/2016	5/18/2017	37.00%	740,000.00	2	STF-CF 2015	on- going
4	Construction of Cumawas Seawll (Phase II)	Brgy Cumawas	1,000,000.00	8/11/2016	5/3/2017	82.00%	820,000.00	2	STF-CF 2015	on- going
		<b>TOTAL</b>	<b>4,100,000.00</b>				<b>2,660,000.00</b>			

SGD: SHERWIN T. MASANCAY  
ICO-City Engineer

SGD: LIBRADO C. NAVARRO  
City Mayor