

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th Qtr 2016

CITY OF BISLIG

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Source of Funds	Remarks
						% of Completion	Total Cost Incurred to Date			
1	Rehab of Farm to Market Road Danipas to Lawigan	Barangay Labisma, Bislig City	720,000.00	9/15/2015	15-May-16	100.00%	720,000.00		BUB-DAR	completed
2	Rehab of Farm to Market Road P#8 Tabon-San Antonio	Barangay Tabon-San Antonio, Bislig City	960,000.00	9/15/2015	15-May-16	100.00%	960,000.00		BUB-DAR	completed
3	Construction of Pamanlinan - Burboanan FMR	Brgy. Pamanlinan - Burboanan	23,619,999.66	12/14/2012	4/23/2016	100.00%	23,619,999.66	9	LGSF-DILG	completed
4	Rehab of Baguis FMR	Barangay Mone, Bislig City	1,800,000.00	2/15/2016		100.00%	1,800,000.00			completed
5	Extension & Improvement of Health Center	Brgy San Fernando, Bislig City	480,000.00	12/11/2015	4/18/2016	100.00%	480,000.00	2	BUB-HFEP	completed
6	Proposed Health Center	Sitio San Nicolas, San Roque	980,000.00	12/11/2015	4/18/2016	100.00%	980,000.00	2	BUB-HFEP	completed
7	A.) Rehabilitation Plus Improvement of Laurente Street	Poblacion, Bislig City	2,620,000.00	0/04/2016	7/23/2016	100.00%	2,620,000.00	2	SLRF 2015	completed
8	B.) Rehabilitation & Improvement of Espiritu Street	Mangagoy, Bislig City	1,446,441.60	0/04/2016	7/23/2016	100.00%	1,446,441.60	2	SLRF 2015	completed
9	Construction of Bantay Dagat Monitoring Post	New Hagonoy	500,000.00	9/12/2016	1/9/2017		-		STF/Calamity Funds	On-going
10	Mangroove Plantation Devt Project/Const of Monitoring Post	Caguyao	600,000.00	9/12/2016	1/9/2017		-		PCF	On-going
11	Construction of Brgy Lawigan Seawall	Brgy Lawigan	1,000,000.00	4/19/2016	7/9/2016	100.00%	1,000,000.00		STF-CF	Completed
12	Const. of Danipas, Labisma Seawall	Brgy Labisma	1,000,000.00	4/19/2016	7/9/2016	100.00%	1,000,000.00		STF-CF	Completed
13	Construction of Poblacion Seawal (Phase III)	Poblacion	2,000,000.00	8/11/2016	10/14/2016	30.00%	600,000.00		STF-CF 2015	On-going
14	Construction of Gamaon Seawall	Brgy Mangagoy	1,000,000.00	8/11/2016	10/14/2016	100.00%	1,000,000.00		STF-CF 2015	Completed

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Source of Funds	Remarks
						% of Completion	Total Cost Incurred to Date			
15	Construction of Cumawas Seawll (Phase II)	Brgy Cumawas	1,000,000.00	8/11/2016	10/14/2016	30.00%	300,000.00		STF-CF 2015	On-going
		TOTAL	39,726,441.26				36,526,441.26			

SHERWIN T. MASANCAY

ICO-City Engineer

LIBRADO C. NAVARRO

City Mayor