

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FOURTH QUARTER, CY - 2014**

Province of Surigao del Sur, City of Bislig

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Date of Actual Completion	Project Status		No. of Extension if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of Caramcam Seawall Phase III	Mangagoy	4,500,000.00	23-Dec-13	21-May-14	26-Jul-14	100%	4,500,000.00	2	Completed
Construction of Danipas Seawall	Danipas, Labisma	1,015,678.00	23-Dec-13	21-May-14	26-Jul-14	100%	1,015,678.00	2	Completed
Completion of Cumawas Seawall	Cumawas	4,000,000.00	22-Jan-14	21-May-14	9-Sep-14	100%	4,000,000.00	3	Completed
Completion of Poblacion Seawall	Poblacion	3,000,000.00	1-Apr-14	29-Jul-14	18-Aug-14	100%	3,000,000.00	1	Completed
TOTAL > > > >		12,515,678.00					12,515,678.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JOVINO J. REQUINA, JR.
City Engineer

LIBRADO C. NAVARRO
City Mayor