

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE Month of May 2015

CITY OF BISLIG

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Source of Funds	Remarks
						% of Completion	Total Cost Incurred to Date			
1	Construction of National Child Devt Center At CORE II	Mancarogo, Poblacion	2,525,112.40	01/21/2015	1/5/2015	96.00%	2,424,107.90	2	ECCDC-DSWD	Substantially Completed
2	Rip-rapping of Riverbank (Tinuyan)	Tinuyan, Burboanan	3,000,000.00				-		PCF	With Notice of Award Implementation by Contract
3	Rehab Level-I Water Supply System	P3 Sanyata, San Roque	480,000.00				-		BUB-DILG	With Notice of Award Implementation by Contract
4	Rehabilitation & Improvement	Abarca, P. Lindo, Alvar St, Mangagoy & Pob.	4,371,031.00				-		SLRF	With Notice of Award Implementation by Contract
5	Rehab of Farm to Market Road Casunugan-BCNHS	Barangay San Isidro, Bislig City	720,000.00				-		BUB-DAR	Procurement Stage implementation by Admin
6	Rehab of Farm to Market Road Danipas to Lawigan	Barangay Labisma, Bislig City	720,000.00				-		BUB-DAR	Procurement Stage implementation by Admin
7	Rehab of Farm to Market Road P#8 Tabon-San Antonio	Barangay Tabon- San Antonio, Bislig City	960,000.00				-		BUB-DAR	Procurement Stage implementation by Admin
		TOTAL	12,776,143.40							

SGD: JOVINO J. REQUINA, JR.SGD: LIBRADO C. NAVARRO

City Engineer

City Mayor