

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT
FOR THE 3rd Qtr

CITY OF BISLIG

	Program or Project	Location	Total Cost	Date Started	Target Completion Date
1	Rip-rapping of Riverbank (Tinuyan)	Tinuyan, Burboanan	3,000,000.00		
2	Rehabilitation & Improvement	Abarca, P. Lindo, Alvar St, Mangagoy & Pob.	4,371,031.00	6/16/2015	9/18/2015
3	Rehab of Farm to Market Road Casunugan-BCNHS	Barangay San Isidro, Bislig City	720,000.00	8/10/2015	30-Nov-15
4	Rehab of Farm to Market Road Danipas to Lawigan	Barangay Labisma, Bislig City	720,000.00	8/10/2015	30-Nov-15
5	Rehab of Farm to Market Road P#8 Tabon-San Antonio	Barangay Tabon- San Antonio, Bislig City	960,000.00	8/10/2015	30-Nov-15
6	Extension & Improvement of Health Center	Brgy San Fernando, Bislig City	480,000.00		
7	Proposed Health Center	Sitio San Nicolas, San Roque	980,000.00		
		TOTAL	10,251,031.00		

JOVINO J. REQUINA, JR.

City Engineer

IENT PROJECTS, PROGRAMS or ACTIVITIES

2015

Project Status		No. of Extensions, if any	Source of Funds	Remarks
% of Completion	Total Cost Incurred to Date			
15%	450,000.00		PCF	On-going
100%	4,371,031.00		SLRF	Completed
70%	504,000.00		BUB-DAR	On-going
20%	144,000.00		BUB-DAR	On-going
15%	144,000.00		BUB-DAR	On-going
			HFEP (Health Facility Enhancement Program)	At SP for resolution, "Authorizing the City Mayor to enter into Contract.."
			HFEP (Health Facility Enhancement Program)- 480T & BUB 500T	
	5,613,031.00			

LIBRADO C. NAVARRO

City Mayor