

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th Qtr 2015

CITY OF BISLIG

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Source of Funds	Remarks
						% of Completion	Total Cost Incurred to Date			
1	Rip-rapping of Riverbank (Tinuyan)	Tinuyan, Burboanan	3,000,000.00	6/15/2015	12/3/2015	100%	3,000,000.00	1	PCF	Completed
2	Rehabilitation & Improvement	Abarca, P. Lindo, Alvar St, Mangagoy & Pob.	4,371,031.00	6/16/2015	9/18/2015	100%	4,371,031.00		SLRF	Completed
3	Rehab of Farm to Market Road Casunugan-BCNHS	Barangay San Isidro, Bislig City	720,000.00	8/10/2015	Nov 30 2015	100%	720,000.00	1	BUB-DAR	Completed
4	Rehab of Farm to Market Road Danipas to Lawigan	Barangay Labisma, Bislig City	720,000.00	8/10/2015	Dec 31 2015	40%	288,000.00	2	BUB-DAR	On-going
5	Rehab of Farm to Market Road P#8 Tabon-San Antonio	Barangay Tabon- San Antonio, Bislig City	960,000.00	8/10/2015	Dec 31 2015	34%	326,400.00	2	BUB-DAR	On-going
6	Extension & Improvement of Health Center	Brgy San Fernando, Bislig City	480,000.00						HFEP (Health Facility Enhancement Program)	Work started December 28, 2015
7	Proposed Health Center	Sitio San Nicolas, San Roque	980,000.00						HFEP (Health Facility Enhancement Program)-480T &	
		TOTAL	10,251,031.00				8,705,431.00			

JOVINO J. REQUINA, JR.
City Engineer

LIBRADO C. NAVARRO
City Mayor